



## City of Sebastopol Public Arts Committee

Meeting Date: December 12, 2023  
Agenda Item: 6B  
To: Planning Commission  
From: Kari Svanstrom, Planning Director  
Subject: Ned Kahn's Updated Schedule  
Recommendation: Review

### **Background:**

Chair Mills-Thyssen and Director Svanstrom met with Ned Kahn and his team on November 29, 2023 to review the site logistics pre-installation and confirm final installation location, and discuss installation logistics. Per the PAC's request, Ned Kahn has submitted a more detailed schedule of the work to be done to complete the project.

### **General Schedule:**

- Receive foundation parts Wednesday 13DEC23.
- Foundation Contractor, Ed Geary and his crew, will do lay out the parts, prepare the soil, etc. on or after December 12.
- Depending upon permitting, the foundation should be installed by December 19-21. [extra days provided to allow for weather].
- Site will be replanted in January with native grass seed in January 2024 to allow regrowth of landscape prior to installation (foundation will be completely covered with soil)
- Final fabrication will be done by end of February 2024 we should receive the last parts from the fabricator so we may populate with Ned Kahn's kinetic vision.
- End of March 2024 we should have the Spire installed.

Some of this schedule is weather dependent, Ned Kahn and his team will provide further updates as the work progresses.

### **Public Comment:**

No public comments have been received as of the writing of this staff report.

### **Recommendation:**

Receive the update.

### **Attachments:**

None.